



**Plant:** Texas Lehigh Cement Company LP  
 701 Cement Plant Road  
 Buda, Texas, 78610

**Contact:** Patrick E. Hoffman

**Phone:** (512) 295-9241

**Fax:** (512) 295-2431

**Masonry Type:** N  
**Report Date:** 10/08/24  
**Production Period:** Star 09/01/24  
 End 09/30/24  
**Tracking No.** TLCBU 0000100

**MILL TEST REPORT**

Remarks:

---

---

---

---

---

---

---

---

---

---

**Physical Test ASTM C-91**

Item		Spec. Limit	Test Result
Fineness, residue on 45 microns (325)	ASTM C-185	24 max	<b>5.6</b>
Time of setting - Gilmore test (minutes)			
Initial - Not less than or More than	ASTM C - 266	120 - 1000	<b>140</b>
Final	ASTM C - 266	A	<b>280</b>
Compressive strength			
7 day, Minimum MPa (psi)	ASTM C -109	3.4 (500)	<b>8.4 (1210)</b>
28 day, Minimum MPa (psi) <sup>C</sup>	ASTM C-109	6.2 (900)	<b>12.5 (1810)</b>
Air content of mortar (volume %)	ASTM C-185	8 min %	<b>17.9</b>
		21 max %	
Water Retension % of original Flow	ASTM C-1506	70 % min.	<b>79</b>

A Not Applicable  
 B Limit not specified by purchaser. Test result provided for information only.  
 C Value for previous month

We certify that the above described Mansory cement, at the time of shipment, meets the chemical and physical requirements of the current applicable specification ASTM C91. The above data represents the average of representative samples from production. We are not responsible for improper use or workmanship.

QC Manager: